

- □ REMAINING BOND FUNDS (through 2/28/22):
 - ☐ Phase I -

\$ 124,706.00*

Phase II -

\$7,794,863.00*

■ PO's/DO's being de-obligated

\$ 122,535.84

□ Total Remaining Bond Funds -

\$8,042,104.84

- **TAD FUNDS AVAILABLE:**
 - □ Total Available TAD Funds -

\$14,494,550.00

NOTE: * - includes budgeted, but not obligated

CONSTRUCTION PROJECTS

☐ Peachtree Library Renovation	\$1,979,099.00
 MLK Library Renovation Land/Closing Building/Site Work Furniture Technology 	\$1,112,175.00 \$ 0.00 \$ 804,675.00 \$ 102,500.00 \$ 205,000.00
□ East Point Expansion□ Building/Site Work \$1,213□ Technology□ Equipment	\$1,575,911.00 ,940.00 \$ 84,850.00 \$ 277,121.00
TOTAL RENOVATION COSTS	\$4,667,185

SUMMARY OF CURRENT PROJECTS

☐ Central Library	\$	727,504.20
☐ Group 1 Libraries	\$	665,732.15
☐ Group 2 Libraries	\$	599,325.84
☐ Group 3 Libraries	\$	96,448.73
☐ Phase I & Phase II Projects / Costs	\$1	,964,316.95
☐ Group 3 Libraries	\$	96,448.73

TOTAL CURRENT PROJECTS COST \$4,053,327.87

TAD FUND REQUEST

☐ Projected Construction Costs \$8,720,512.87

□ Contingency \$ 436,025.64

□ Available Bond Funds \$8,042,104.84


TAD Fund Request - Construction \$1,114,433.67



The East Point Expansion involves the addition of 3 distinct and separate spaces for a total building increase of 1,820 sf

- Addition of 864 sf flexible space for use as a Maker Space, Conference Room, Storage Space offering adult arts & crafts; green screen studio space, etc.
- □ Relocation of staff breakroom and addition of 3-4 staff work-stations in current staff area. Totals 368 added sf
- Addition of 588 sf to the Children's Area for use as a combined Craft/Storytime Room. Accommodates more children and provides flexibility
- The addition of computers on existing tables.







ARCHITECTURAL SITE PLAN ON

EAST POINT LIBRARY



















WEST ELEVATION - REVISED