

EXTENSION NO. 3 TO FORM OF CONTRACT

Contractor: **Wade Coots Company, Inc**

Contract No.: **22ITB136410K-BKJ, PINE VALLEY PHASE 2A - INTERCEPTOR
SEWER REPLACEMENT**

Address: **174 Duncan Circle**
City, State **Hiram, GA 30141 7702060784**

Telephone:

Email: mark.sutton@wadecootscompany.com

Contact: **Mark Sutton,
Project Manager**

W I T N E S S E T H

WHEREAS, Fulton County ("County") entered into a Contract with Wade Coots Company, Inc. to provide all labor, material and equipment to remove and replace approximately 4,062 feet of 30" to 48" RCP gravity sewer pipe with 54" HOBAS Fiberglass pipe and epoxy coated precast concrete manholes, dated May 22, 2023, on behalf of the Department of Public Works; and

WHEREAS, the County wishes to extend the subject contract, with all items and conditions unchanged, from 10/15/2024 through 06/30/2025; and

WHEREAS, the extension is for 'time only' to the existing contract to provide all necessary labor, equipment, and materials for installing 4,062 linear feet of 54-inch Hobas sanitary sewer pipe. Design modifications were required as a result of unforeseen site conditions which included rock and concrete structures encountered in the field. The new completion date will be June 30th, 2025; and

WHEREAS, the Contractor has performed satisfactorily over the period of the contract; and

WHEREAS, this Extension was approved by the Fulton County Board of Commissioners on [Insert Board of Commissioners approval date and item number].

NOW, THEREFORE, the County and the Contractor agree as follows:

This Extension No. 3 to Form of Contract is effective as of the 15th day of October 2024 between the County and Wade Coots Company, Inc, who agree that all Services specified will be performed in accordance with this Extension No. 3 to Form of Contract and the Contract Documents, with the contract ending as of the 30th of June 2025.

1. **COMPENSATION:** The services to be performed by the Contractor during this Extension No. 3 to Form Contract at no additional cost, as this is a time extension only.
2. **LIABILITY OF COUNTY:** This Extension No. 3 to Form of Contract shall not become binding on the County and the County shall incur no liability upon same until such agreement has been executed by the Chair to the Commission, attested to by the Clerk to the Commission and delivered to Contractor.
3. **EFFECT OF EXTENSION NO. 3 TO FORM OF CONTRACT:** Except as modified by this Extension No. 3 to Form of Contract, the Contract, and all Contract Documents, remain in full force and effect.

IN WITNESS THEREOF, the Parties hereto have caused this Contract to be executed by their duly authorized representatives as attested and witnessed and their corporate seals to be hereunto affixed as of the day and year date first above written.

OWNER:

FULTON COUNTY, GEORGIA

CONTRACTOR:

WADE COOTS COMPANY, INC.

Robert L. Pitts, Chairman
Fulton County Board of Commissioners

W. Greg Coots,
Vice President

ATTEST:

ATTEST:

Tonya R. Grier
Clerk to the Commission

Notary Public

(Affix County Seal)

County: _____

Commission Expires: _____

(Affix Notary Seal)

APPROVED AS TO FORM:

Office of the County Attorney

APPROVED AS TO CONTENT:

David E. Clark, Director
Department of Public Works

ITEM#: _____ RM: _____ REGULAR MEETING	ITEM#: _____ 2 ND RM: _____ SECOND REGULAR MEETING
--	---