

CHANGE ORDER NO. #2 TO FORM OF CONTRACT

Contractor: **Trident Building Solutions, LLC**

Contract No. **20ITB126798K-JAJ**

Address: **8215 Roswell Road, Building 100**
City, State **Atlanta, GA 30350**

Telephone: **404-245-8569**

Facsimile or: **jwicklund@tridentconstructiongroup.com**

Contact: **John Wicklund**
President

W I T N E S S E T H

WHEREAS, Fulton County ("County") entered into a Contract with Trident Building Solutions LLC to provide ARFF Building Renovations Phase II, dated November 15, 2021, on behalf of the Department of Public Works;

WHEREAS, This change order will address additional plumbing scope, drainage modifications, footing modifications, additional slab-filling, additional contract duration of 45 days; and

WHEREAS, the Contractor has performed satisfactorily over the period of the contract; and

WHEREAS, this Change Order No. 2 was approved by the Fulton County Board of Commissioners on [Insert Board of Commissioners approval date and item number].

NOW, THEREFORE, the County and the Contractor agree as follows:

This Change Order No. 2 to Form of Contract is effective as of the ____ day of _____, 2022, between the County and Trident Building Solutions LLC, who agree that all Services specified will be performed by in accordance with this Change Order No. 2 to Form of Contract and the Contract Documents.

1. SCOPE OF WORK TO BE PERFORMED: This change order will address additional plumbing scope, drainage modifications, footing modifications, and additional slab-fill.

2. COMPENSATION: The services described under Scope of Work herein shall be performed by Contractor for a total amount not to exceed \$51,717.58. Additionally, a contingency of \$50,000.00 is included in this request to use at owners discretion.

3. **LIABILITY OF COUNTY:** This Change Order No. 2 to Form of Contract shall not become binding on the County and the County shall incur no liability upon same until such agreement has been executed by the County Manager, attested to by the Clerk to the Commission and delivered to Contractor.
4. **EFFECT OF CHANGE ORDER NO. 2 TO FORM OF CONTRACT:** Except as modified by this Change Order No. 2 to Form of Contract, the Contract, and all Contract Documents, remain in full force and effect.

[INTENTIONALLY LEFT BLANK]

IN WITNESS THEREOF, the Parties hereto have caused this Contract to be executed by their duly authorized representatives as attested and witnessed and their corporate seals to be hereunto affixed as of the day and year date first above written.

OWNER:

FULTON COUNTY, GEORGIA

CONTRACTOR:

**TRIDENT BUILDING
SOLUTIONS, LLC**

Robert L. Pitts, Chairman
Fulton County Board of Commissioners

John Wicklund
President

ATTEST:

ATTEST:

Tonya R. Grier
Clerk to the Commission

Secretary/
Assistant Secretary

(Affix County Seal)

(Affix Corporate Seal)

APPROVED AS TO FORM:

ATTEST:

Office of the County Attorney

Notary Public

APPROVED AS TO CONTENT:

County: _____

David Clark, Director
Department of Public Works

Commission Expires: _____

(Affix Notary Seal)

ITEM#: _____ RCS: _____ RECESS MEETING	ITEM#: _____ RM: _____ REGULAR MEETING
--	--