



March 4, 2022

Fulton County Executive Airport
Tim Beggerly
Airport Manager
3977 Aviation Circle, Suite 105
Atlanta, GA 30336

FTY - ARFF Phase 2 Contract Duration & HVAC Substitution

Mr. Beggerly,

Due to current lead time constraints, the generator installation will require an additional 60 days beyond the substantial completion date. Therefore, it is agreed and understood that the specified generator installation will not be a condition of substantial completion or subject to liquidated damages.

Furthermore, the specified mechanical system currently cannot be provided due to market lead time constraints. Trident Construction Group has proposed an alternative mechanical system and design that meets the project budget and schedule. It is agreed and understood that the specified mechanical system will be substituted with multiple split system units to be signed and sealed upon approval.

Sincerely,

Trident Construction Group

A handwritten signature in blue ink that reads "Pete Mancinelli".

Pete Mancinelli